

[illegible]

[illegible]

The Middlesex Corporation										Input Date of First Monday						
										12/1/2025						
90 Day Look Ahead																
Item #	Activity Description	Start Date	Working Days	End Date	Subcontractor	Shift	State Police	Local Police	MNR Support	2/23/2026						
										Mon	Tue	Wed	Thu	Fri	Sat	Sun
	Look Ahead Schedule															
	Project Replacement of Bridges 00161 & 00162										2/23	2/24	2/25	2/26	2/27	2/28 3/1
	I-95 Construction															
	Install Stage 1 SOE	1-Dec-25	30	1/11/2026		Night	2									
	Install Inclinator	2-Dec-25	3	12/4/2025	NE Boring / GZA	Night	2									
	Install Temp Lighting	7-Dec-25	3	12/9/2025	ETC	Night	2									
	MPT For Demo of Bridge 00161 Stage 2	7-Dec-25	25	1/8/2026		Night	2									
	Bridge 00162															
	Remove Invasives	1-Dec-25	45	1/30/2026	ASL	Day			Yes							
	Install Timber shielding above MNR Row	22-Jan-26	10	2/4/2026		Night			Yes							
	Erect Steel Beams During Outages	2-Feb-26	21	3/2/2026		Night	2		Yes							
	Abutment 2															
	Install FGA	1-Dec-25	25	1/2/2026												
	Install Wire Relief Wall	1-Dec-25	25	1/2/2026												
	Form Abutment and Pedestals	5-Jan-26	14	1/22/2026												
	Install Rebar for Abutment and Pedestals	12-Jan-26	20	2/6/2026	Alvarez											
	Place Abutment Top Section	9-Feb-26	7	2/17/2026												
	Install Bridge Bearings	17-Feb-26	2	2/18/2026												
	Abutment 1															
	Undercut Lightweight Areas	8-Dec-25	5	12/12/2025												
	Drainage run DS-51-DS-52	8-Dec-25	5	12/12/2025												
	Place FGA	15-Dec-25	40	2/6/2026												
	Form and Pour MSE Footings Wall 102	18-Dec-25	4	12/23/2025												
	Install Bridge Bearings	12-Jan-26	2	1/13/2026												
	Bridge 00161															
	Demo Stage 1	7-Dec-25	25	1/8/2026	JR Vinagro	Night	2									
	Abutment 2															
	Complete Abutments/Wingwalls/Sacrificial CMU Block	9-Jan-26	11	1/23/2026												
	Backfill to Top of Wall	26-Jan-26	10	2/6/2026												
	Form Distribution Slab & Wall Coping	7-Feb-26	5	2/12/2026												
	Install Rebar Distribution Slab	13-Feb-26	6	2/20/2026	Alvarez											
	Place Distribution Slab & Coping	23-Feb-26	2	2/24/2026												
	Cure Distribution Slab & Coping	23-Feb-26	7	3/3/2026												
	Abutment 1															
	Complete Abutments/Wingwalls/Sacrificial CMU Block	22-Dec-25	20	1/16/2026												
	Backfill to Top of Wall	16-Jan-26	10	1/29/2026												
	Form Distribution Slab & Wall Coping	2-Feb-26	5	2/6/2026												
	Install Rebar Distribution Slab	9-Feb-26	6	2/16/2026	Alvarez											
	Place Distribution Slab & Coping	17-Feb-26	7	2/25/2026												
	Install Bridge Bearings	26-Feb-26	6	3/5/2026												
	Retaining Walls															
	Wall 201 Excavate, Form, Strip, Place, Install and Backfill to Partial Height	3-Nov-25	35	12/19/2025												
	Wall 401 Excavate, Form, Strip, Place, Install and Backfill to Partial Height	3-Nov-25	35	12/19/2025												
	Wall 202 Excavate, Form, Strip, Place, Install and Backfill to Partial Height	5-Dec-25	40	1/29/2026												
	Wall 402 Excavate, Form, Strip, Place, Install and Backfill to Partial Height	18-Dec-25	5	12/24/2025												
	Wall 102 Excavate, Form, Strip, Place, Install and Backfill to Partial Height	18-Dec-25	30	1/28/2026												
	Wall 302 Excavate, Form, Strip, Place, Install and Backfill to Partial Height	22-Dec-25	20	1/16/2026												
	Wall 101 Excavate, Form, Strip, Place, Install and Backfill to Partial Height	16-Jan-26	35	3/5/2026												