

The Middlesex Corporation

Input Date of First Monday

2/2/2026

90 Day Look Ahead

TMC worked this Saturday

Item #	Activity Description	Start Date	Working Days	End Date	Subcontractor	Shift	State Police	Local Police	MNR Support	2/2/2026							2/9/2026							2/16/2026						
										Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun
	Look Ahead Schedule									2/2	2/3	2/4	2/5	2/6	2/7	2/8	2/9	2/10	2/11	2/12	2/13	2/14	2/15	2/16	2/17	2/18	2/19	2/20	2/21	2/22
	Project Replacement of Bridges 00161 & 00162																													
	Replacement of Bridges 00161 & 00162																													
	Install/Repair Silt Fence site wide	5-Jan-26	50	3/13/2026																										
	Install Temp Lighting	12-Feb-26	1	2/12/2026	ETC	Night	2																							
	Full Depth Road Construction 96+80-101+03 & 102+14-107+25	5-Apr-26	19	4/29/2026																										
	DS-3,3A,3B	9-Apr-26	5	4/15/2026																										
	Bridge 00162																													
	Flood Track 4	29-Mar-26	2	3/30/2026		Night	2		Yes																					
	Install Temp Crane Access	29-Mar-26	10	4/9/2026		Night	2		Yes																					
	Install Timber shielding above MNR Row	31-Mar-26	20	4/27/2026		Night	2		Yes																					
	Erect Steel Beams and Diaphragm's During Outages	10-Apr-26	17	5/3/2026		Night	2		Yes																					
	Survey- Haunch Grades	4-May-26	4	5/7/2026		Night	2		Yes																					
	Install SIP/Haunch angle/Studs	10-May-26	4	5/13/2026	Str. Services	Night	2		Yes																					
	Install Deck Rebar	14-May-26	10	5/27/2026	Alvarez				Yes																					
	Form Deck Ends	12-May-26	8	5/21/2026					Yes																					
	Set Bidwell/ Dry run	27-May-26	2	5/28/2026		Night	2		Yes																					
	Abutment 2																													
	Install FGA	2-Feb-26	30	3/13/2026																										
	Install Wire Relief Wall	2-Feb-26	30	3/13/2026																										
	Form Abutment and Pedestals	2-Feb-26	30	3/13/2026					Yes																					
	Install Rebar for Abutment and Pedestals	2-Feb-26	24	3/5/2026	Alvarez				Yes																					
	Place/ Cure Abutment Top Section	13-Feb-26	7	2/23/2026					Yes																					
	Install Bridge Bearings	29-Mar-26	2	3/30/2026					Yes																					
	Abutment 1																													
	Undercut Lightweight Areas	2-Feb-26	20	2/27/2026																										
	Place FGA	2-Feb-26	35	3/20/2026																										
	Form and Pour MSE Footings Wall 102	12-Feb-26	2	2/13/2026																										
	Install Bridge Bearings	29-Mar-26	2	3/30/2026																										
	Bridge 00161																													
	Abutment 2																													
	Complete Abutments/Wingwalls/Sacrificial CMU Block	2-Feb-26	15	2/20/2026																										
	Form Distribution Slab & Wall Coping	20-Feb-26	5	2/26/2026																										
	Install Rebar Distribution Slab	23-Feb-26	6	3/2/2026	Alvarez																									
	Place Distribution Slab & Coping	3-Mar-26	2	3/4/2026																										
	Cure Distribution Slab & Coping	4-Mar-26	7	3/12/2026																										
	Install Bridge Bearings	13-Mar-26	2	3/16/2026																										
	Install Integral Geogrid and Backfill	14-Mar-26	12	3/30/2026																										
	Install P.A.G	1-Apr-26	7	4/9/2026																										
	Erect Steel Beams and Diaphragm's	21-Apr-26	4	4/26/2026		Night	2	2																						
	Abutment 1																													
	Complete Abutments/Wingwalls/Sacrificial CMU Block	2-Feb-26	25	3/6/2026																										
	Form Distribution Slab & Wall Coping	6-Mar-26	5	3/12/2026																										
	Install Rebar Distribution Slab	16-Mar-26	6	3/23/2026	Alvarez																									
	Place Distribution Slab & Coping	24-Mar-26	7	4/1/2026																										
	Cure Distribution Slab & Coping	2-Apr-26	7	4/10/2026																										
	Install Bridge Bearings	9-Apr-26	1	4/9/2026																										
	Install Integral Geogrid and Backfill	9-Apr-26	6	4/16/2026																										
	Install P.A.G	13-Apr-26	6	4/20/2026																										
	Erect Steel Beams and Diaphragm's	21-Apr-26	4	4/26/2026		Night	2	2																						
	Retaining Walls																													
	Wall 201 Excavate, Form,Strip,Place,Install and Backfill to Partial Height	2-Feb-26	35	3/20/2026																										
	Wall 202 Excavate, Form,Strip,Place,Install and Backfill to Partial Height	2-Feb-26	45	4/3/2026																										
	Wall 102 Excavate, Form,Strip,Place,Install and Backfill to Partial Height	2-Feb-26	40	3/27/2026																										
	Wall 101 Excavate, Form,Strip,Place,Install and Backfill to Partial Height	23-Feb-26	50	5/1/2026																										
	Wall 301 Excavate, Form,Strip,Place,Install and Backfill to Partial Height	24-Feb-26	45	4/27/2026																										

The Middlesex Corporation

Input Date of First Monday

2/2/2026

90 Day Look Ahead

Item #	Activity Description	Start Date	Working Days	End Date	Subcontractor	Shift	State Police	Local Police	MNR Support	2/23/2026							3/2/2026							3/9/2026						
										Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun
	Look Ahead Schedule									2/23	2/24	2/25	2/26	2/27	2/28	3/1	3/2	3/3	3/4	3/5	3/6	3/7	3/8	3/9	3/10	3/11	3/12	3/13	3/14	3/15
	Project Replacement of Bridges 00161 & 00162																													
	Replacement of Bridges 00161 & 00162																													
	Install/Repair Silt Fence site wide	5-Jan-26	50	3/13/2026																										
	Install Temp Lighting	12-Feb-26	1	2/12/2026	ETC	Night	2																							
	Full Depth Road Construction 96+80-101+03 & 102+14-107+25	5-Apr-26	19	4/29/2026																										
	DS-3,3A,3B	9-Apr-26	5	4/15/2026																										
	Bridge 00162																													
	Flood Track 4	29-Mar-26	2	3/30/2026		Night	2		Yes																					
	Install Temp Crane Access	29-Mar-26	10	4/9/2026		Night	2		Yes																					
	Install Timber shielding above MNR Row	31-Mar-26	20	4/27/2026		Night	2		Yes																					
	Erect Steel Beams and Diaphragm's During Outages	10-Apr-26	17	5/3/2026		Night	2		Yes																					
	Survey- Haunch Grades	4-May-26	4	5/7/2026		Night	2		Yes																					
	Install SIP/Haunch angle/Studs	10-May-26	4	5/13/2026	Str. Services	Night	2		Yes																					
	Install Deck Rebar	14-May-26	10	5/27/2026	Alvarez				Yes																					
	Form Deck Ends	12-May-26	8	5/21/2026					Yes																					
	Set Bidwell/ Dry run	27-May-26	2	5/28/2026		Night	2		Yes																					
	Abutment 2																													
	Install FGA	2-Feb-26	30	3/13/2026																										
	Install Wire Relief Wall	2-Feb-26	30	3/13/2026																										
	Form Abutment and Pedestals	2-Feb-26	30	3/13/2026					Yes																					
	Install Rebar for Abutment and Pedestals	2-Feb-26	24	3/5/2026	Alvarez				Yes																					
	Place/ Cure Abutment Top Section	13-Feb-26	7	2/23/2026					Yes																					
	Install Bridge Bearings	29-Mar-26	2	3/30/2026					Yes																					
	Abutment 1																													
	Undercut Lightweight Areas	2-Feb-26	20	2/27/2026																										
	Place FGA	2-Feb-26	35	3/20/2026																										
	Form and Pour MSE Footings Wall 102	12-Feb-26	2	2/13/2026																										
	Install Bridge Bearings	29-Mar-26	2	3/30/2026																										
	Bridge 00161																													
	Abutment 2																													
	Complete Abutments/Wingwalls/Sacrificial CMU Block	2-Feb-26	15	2/20/2026																										
	Form Distribution Slab & Wall Coping	20-Feb-26	5	2/26/2026																										
	Install Rebar Distribution Slab	23-Feb-26	6	3/2/2026	Alvarez																									
	Place Distribution Slab & Coping	3-Mar-26	2	3/4/2026																										
	Cure Distribution Slab & Coping	4-Mar-26	7	3/12/2026																										
	Install Bridge Bearings	13-Mar-26	2	3/16/2026																										
	Install Integral Geogrid and Backfill	14-Mar-26	12	3/30/2026																										
	Install P.A.G	1-Apr-26	7	4/9/2026																										
	Erect Steel Beams and Diaphragm's	21-Apr-26	4	4/26/2026		Night	2	2																						
	Abutment 1																													
	Complete Abutments/Wingwalls/Sacrificial CMU Block	2-Feb-26	25	3/6/2026																										
	Form Distribution Slab & Wall Coping	6-Mar-26	5	3/12/2026																										
	Install Rebar Distribution Slab	16-Mar-26	6	3/23/2026	Alvarez																									
	Place Distribution Slab & Coping	24-Mar-26	7	4/1/2026																										
	Cure Distribution Slab & Coping	2-Apr-26	7	4/10/2026																										
	Install Bridge Bearings	9-Apr-26	1	4/9/2026																										
	Install Integral Geogrid and Backfill	9-Apr-26	6	4/16/2026																										
	Install P.A.G	13-Apr-26	6	4/20/2026																										
	Erect Steel Beams and Diaphragm's	21-Apr-26	4	4/26/2026		Night	2	2																						
	Retaining Walls																													
	Wall 201 Excavate, Form,Strip,Place,Install and Backfill to Partial Height	2-Feb-26	35	3/20/2026																										
	Wall 202 Excavate, Form,Strip,Place,Install and Backfill to Partial Height	2-Feb-26	45	4/3/2026																										
	Wall 102 Excavate, Form,Strip,Place,Install and Backfill to Partial Height	2-Feb-26	40	3/27/2026																										
	Wall 101 Excavate, Form,Strip,Place,Install and Backfill to Partial Height	23-Feb-26	50	5/1/2026																										
	Wall 301 Excavate, Form,Strip,Place,Install and Backfill to Partial Height	24-Feb-26	45	4/27/2026																										

The Middlesex Corporation

Input Date of First Monday

2/2/2026

90 Day Look Ahead

Flooding Track Activity was discussed at MNR meeting and agreed to start a week earlier

Item #	Activity Description	Start Date	Working Days	End Date	Subcontractor	Shift	State Police	Local Police	MNR Support	3/16/2026							3/23/2026							3/30/2026						
										Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun
	Look Ahead Schedule									3/16	3/17	3/18	3/19	3/20	3/21	3/22	3/23	3/24	3/25	3/26	3/27	3/28	3/29	3/30	3/31	4/1	4/2	4/3	4/4	4/5
	Project Replacement of Bridges 00161 & 00162																													
	Replacement of Bridges 00161 & 00162																													
	Install/Repair Silt Fence site wide	5-Jan-26	50	3/13/2026																										
	Install Temp Lighting	12-Feb-26	1	2/12/2026	ETC	Night	2																							
	Full Depth Road Construction 96+80-101+03 & 102+14-107+25	5-Apr-26	19	4/29/2026																										
	DS-3,3A,3B	9-Apr-26	5	4/15/2026																										
	Bridge 00162																													
	Flood Track 4	29-Mar-26	2	3/30/2026		Night	2		Yes																					
	Install Temp Crane Access	29-Mar-26	10	4/9/2026		Night	2		Yes																					
	Install Timber shielding above MNR Row	31-Mar-26	20	4/27/2026		Night	2		Yes																					
	Erect Steel Beams and Diaphragm's During Outages	10-Apr-26	17	5/3/2026		Night	2		Yes																					
	Survey- Haunch Grades	4-May-26	4	5/7/2026		Night	2		Yes																					
	Install SIP/Haunch angle/Studs	10-May-26	4	5/13/2026	Str. Services	Night	2		Yes																					
	Install Deck Rebar	14-May-26	10	5/27/2026	Alvarez				Yes																					
	Form Deck Ends	12-May-26	8	5/21/2026					Yes																					
	Set Bidwell/ Dry run	27-May-26	2	5/28/2026		Night	2		Yes																					
	Abutment 2																													
	Install FGA	2-Feb-26	30	3/13/2026																										
	Install Wire Relief Wall	2-Feb-26	30	3/13/2026																										
	Form Abutment and Pedestals	2-Feb-26	30	3/13/2026					Yes																					
	Install Rebar for Abutment and Pedestals	2-Feb-26	24	3/5/2026	Alvarez				Yes																					
	Place/ Cure Abutment Top Section	13-Feb-26	7	2/23/2026					Yes																					
	Install Bridge Bearings	29-Mar-26	2	3/30/2026					Yes																					
	Abutment 1																													
	Undercut Lightweight Areas	2-Feb-26	20	2/27/2026																										
	Place FGA	2-Feb-26	35	3/20/2026																										
	Form and Pour MSE Footings Wall 102	12-Feb-26	2	2/13/2026																										
	Install Bridge Bearings	29-Mar-26	2	3/30/2026																										
	Bridge 00161																													
	Abutment 2																													
	Complete Abutments/Wingwalls/Sacrificial CMU Block	2-Feb-26	15	2/20/2026																										
	Form Distribution Slab & Wall Coping	20-Feb-26	5	2/26/2026																										
	Install Rebar Distribution Slab	23-Feb-26	6	3/2/2026	Alvarez																									
	Place Distribution Slab & Coping	3-Mar-26	2	3/4/2026																										
	Cure Distribution Slab & Coping	4-Mar-26	7	3/12/2026																										
	Install Bridge Bearings	13-Mar-26	2	3/16/2026																										
	Install Integral Geogrid and Backfill	14-Mar-26	12	3/30/2026																										
	Install P.A.G	1-Apr-26	7	4/9/2026																										
	Erect Steel Beams and Diaphragm's	21-Apr-26	4	4/26/2026		Night	2	2																						
	Abutment 1																													
	Complete Abutments/Wingwalls/Sacrificial CMU Block	2-Feb-26	25	3/6/2026																										
	Form Distribution Slab & Wall Coping	6-Mar-26	5	3/12/2026																										
	Install Rebar Distribution Slab	16-Mar-26	6	3/23/2026	Alvarez																									
	Place Distribution Slab & Coping	24-Mar-26	7	4/1/2026																										
	Cure Distribution Slab & Coping	2-Apr-26	7	4/10/2026																										
	Install Bridge Bearings	9-Apr-26	1	4/9/2026																										
	Install Integral Geogrid and Backfill	9-Apr-26	6	4/16/2026																										
	Install P.A.G	13-Apr-26	6	4/20/2026																										
	Erect Steel Beams and Diaphragm's	21-Apr-26	4	4/26/2026		Night	2	2																						
	Retaining Walls																													
	Wall 201 Excavate, Form,Strip,Place,Install and Backfill to Partial Height	2-Feb-26	35	3/20/2026																										
	Wall 202 Excavate, Form,Strip,Place,Install and Backfill to Partial Height	2-Feb-26	45	4/3/2026																										
	Wall 102 Excavate, Form,Strip,Place,Install and Backfill to Partial Height	2-Feb-26	40	3/27/2026																										
	Wall 101 Excavate, Form,Strip,Place,Install and Backfill to Partial Height	23-Feb-26	50	5/1/2026																										
	Wall 301 Excavate, Form,Strip,Place,Install and Backfill to Partial Height	24-Feb-26	45	4/27/2026																										

