

[illegible]

The Middlesex Corporation								Input Date of First Monday																																
								10/6/2025																																
90 Day Look Ahead																																								
Activity Description				Start Date	Working Days	End Date	Shift	State Police	Local Police	MNR Support	11/3/2025							11/10/2025							11/17/2025							11/24/2025								
Look Ahead Schedule											Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun		
Project											11/3	11/4	11/5	11/6	11/7	11/8	11/9	11/10	11/11	11/12	11/13	11/14	11/15	11/16	11/17	11/18	11/19	11/20	11/21	11/22	11/23	11/24	11/25	11/26	11/27	11/28	11/29	11/30		
Replacement of Bridges 00161 & 00162																																								
I-95 Work																																								
Excavation for Temp Asphalt 43 Off				1-Oct-25	4	10/6/2025	Night	2																																
Install Slotted Drain NB and SB				7-Oct-25	5	10/13/2025	Night	2																																
Pave Full Depth Pavement in Median				12-Oct-25	5	10/16/2025	Night	2																																
Install Temp Drain DS-44				13-Oct-25	1	10/13/2025	Night	2																																
Pave Temp Asphalt 43 Off Ramp				14-Oct-25	2	10/15/2025	Night	2																																
Remove SB Barrier				19-Oct-25	2	10/20/2025	Night	2																																
SB Traffic Shift to Stage 1/ Set MPT Signs				21-Oct-25	1	10/21/2025	Night	2																																
Winter Epoxy for Job site				22-Oct-25	1	10/22/2025	Night	2																																
Set Barrier For Stage 1				23-Oct-25	3	10/27/2025	Night	2																																
Install Temp Drainage				28-Oct-25	7	11/5/2025	Night	2																																
Install Temp Lighting				28-Oct-25	3	10/30/2025	Night	2																																
Relocate Existing Signs				28-Oct-25	2	10/29/2025	Night	2																																
Install New Stage 1 Drainage				3-Nov-25	15	11/21/2025	Day																																	
Install Stage 1 SOE				10-Nov-25	15	11/28/2025	Day																																	
Earthwork Grading from Eastern Limit to Br 162				8-Dec-25	15	12/26/2025	Day																																	
Bridge 00162																																								
Remove Invasives				3-Sep-25	85	12/30/2025																																		
Install Timber shielding above MNR Row - Br- 162				8-Dec-25	10	12/19/2025																																		
Abutment 2																																								
Form and Pour SE and NE Approach MSE Wall Foundation -				7-Oct-25	2	10/8/2025																																		
Form Abutment and Pedestals				1-Dec-25	15	12/19/2025																																		
Install Rebar for Abutment and Pedestals				5-Dec-25	14	12/24/2025																																		
Set Anchor Bolts				18-Dec-25	7	12/26/2025																																		
Abutment 1																																								
Install Formwork for Abutment Stem				1-Oct-25	20	10/28/2025																																		
Install Rebar for Abutment Stem				2-Oct-25	20	10/29/2025																																		
Pour Cure Stem				6-Oct-25	20	10/31/2025																																		
Form Abutment and Pedestals				3-Nov-25	20	11/28/2025																																		
Install Rebar for Abutment and Pedestals				10-Nov-25	15	11/28/2025																																		
Set Anchor Bolts				19-Nov-25	7	11/27/2025																																		
Pour and Cure Abutment				28-Nov-25	7	12/8/2025																																		
Undercut Lightweight Areas				28-Nov-25	15	12/18/2025																																		
Backfill Lightweight Area				28-Nov-25	15	12/18/2025																																		
Form and Pour SW and NW Approach MSE Wall Foundation -				10-Dec-25	2	12/11/2025																																		
Damp Proofing for Abutment				15-Dec-25	3	12/17/2025																																		
Bridge 00161																																								
Demo Stage 1				3-Nov-25	22	12/2/2025																																		
Remove Invasives				2-Sep-25	85	12/29/2025																																		
Abutment 2																																								
Install Reinforcement zone backfill up to 5' from Existing Bridge -				1-Oct-25	15	10/21/2025																																		
Install Geotextile (GRS) up to 5' from Existing Bridge -				1-Oct-25	15	10/21/2025																																		
Install CMU Facing up to 2' from Existing Bridge -				1-Oct-25	15	10/21/2025																																		
Remove Existing Abutment				15-Dec-25	5	12/19/2025																																		
Complete Abutments/Wingwalls/Sacrificial CMU Block				22-Dec-25	10	1/2/2026																																		
Abutment 1																																								
Install Excavation Support -				13-Oct-25	4	10/16/2025																																		
Excavate for Foundation -				16-Oct-25	4	10/21/2025																																		
Install Reinforced Soil Foundation (RSF) -				21-Oct-25	5	10/27/2025																																		
Install Leveling Pad 3x6" -				29-Oct-25	2	10/30/2025																																		
Install Reinforcement zone backfill up to 2' from Existing Bridge -				31-Oct-25	15	11/20/2025																																		
Install Geotextile (GRS) up to 2' from Existing Bridge -				31-Oct-25	15	11/20/2025																																		
Install CMU Facing up to 2' from Existing Bridge -				31-Oct-25	15	11/20/2025																																		
Remove Existing Abutment				15-Dec-25	5	12/19/2025																																		
Complete Abutments/Wingwalls/Sacrificial CMU Block				22-Dec-25	10	1/2/2026																																		
Retaining Walls																																								
Wall 201 Install and Backfill				7-Oct-25	25	11/10/2025																																		
Wall 401 Install and Backfill				24-Oct-25	25	11/27/2025																																		
Wall 202 Install and Backfill				11-Nov-25	25	12/15/2025																																		
Wall 402 Install and Backfill				25-Nov-25	25	12/29/2025																																		
Wall 101 Install and Backfill																																								
Wall 501 Install and Backfill																																								
OHSS																																								
Remove Existing Cantilever Sign and Relocate Signs				27-Oct-25	2	10/28/2025	Night	3																																
Remove Existing Overhead Sign				28-Oct-25	2	10/29/2025	Night	3																																

