

[illegible]

[illegible]

[illegible]

The Middlesex Corporation					Input Date of First Monday										
					11/3/2025										
90 Day Look Ahead															
	Activity Description	Start Date	Working Days	End Date	Shift	State Police	Local Police	MNR Support	1/26/2026						
Look Ahead Schedule									Mon	Tue	Wed	Thu	Fri	Sat	Sun
Project: Replacement of Bridges 00161 & 00162									1/26	1/27	1/28	1/29	1/30	1/31	2/1
	I-95 SB														
	Install Temp Drainage	2-Nov-25	4	11/5/2025	Night	2									
	Install Temp Lighting	8-Nov-25	3	11/10/2025	Night	2									
	Assist. In Removal of Existing Cantilever Sign and Relocate Signs	9-Nov-25	7	11/17/2025	Night	3									
	Install Stage 1 SOE	10-Nov-25	30	12/21/2025	Night	2									
	Demo Bridge 00161 Stage 1	17-Nov-25	22	12/16/2025	Night	2									
	Rt. Shld. Stg. 1 Guide Rail Removal & Disposal	16-Nov-25	7	11/24/2025	Night	2									
	Bridge 00162														
	Remove Invasive's	3-Sep-25	85	12/30/2025											
	Install Timber shielding above MNR Row - Br- 162	22-Dec-25	10	1/2/2026											
	Abutment 2														
	Install Wire Relief Wall	3-Nov-25	25	12/5/2025											
	Form Abutment and Pedestals	1-Dec-25	14	12/18/2025											
	Install Rebar for Abutment and Pedestals	8-Dec-25	20	1/2/2026											
	Set Anchor Bolts	5-Jan-26	5	1/9/2026											
	Pour and Cure Abutment and Pedestals	12-Jan-26	8	1/21/2026											
	Abutment 1														
	Form Abutment and Pedestals	3-Nov-25	12	11/18/2025											
	Install Rebar for Abutment and Pedestals	10-Nov-25	5	11/14/2025											
	Set Anchor Bolts	13-Nov-25	3	11/17/2025											
	Pour and Cure Abutment	18-Nov-25	8	11/27/2025											
	Damp Proofing for Abutment	28-Nov-25	2	12/1/2025											
	Undercut Lightweight Areas	1-Dec-25	8	12/10/2025											
	Bridge 00161														
	Demo Stage 1	17-Nov-25	22	12/16/2025											
	Remove Invasive's	2-Sep-25	85	12/29/2025											
	Abutment 2														
	Remove Existing Abt and Backfill	5-Dec-25	10	12/18/2025											
	Complete Abutments/Wingwalls/Sacrificial CMU Block	18-Dec-25	10	12/31/2025											
	Backfill to Top of Wall	31-Dec-25	10	1/13/2026											
	Form Distribution Slab & Wall Coping	22-Jan-26	5	1/28/2026											
	Install Rebar Distribution Slab	14-Jan-26	5	1/20/2026											
	Abutment 1														
	Install Excavation Support -	20-Nov-25	4	11/25/2025											
	Excavate for Foundation -	21-Nov-25	4	11/26/2025											
	Install Reinforced Soil Foundation (RSF) -	26-Nov-25	5	12/2/2025											
	Install Leveling Pad 3'x6" -	2-Dec-25	2	12/3/2025											
	Install Reinforcement zone backfill	3-Dec-25	15	12/23/2025											
	Install Geotextile (GRS)	3-Dec-25	15	12/23/2025											
	Install CMU Facing	3-Dec-25	15	12/23/2025											
	Remove Existing Abutment	5-Dec-25	10	12/18/2025											
	Complete Abutments/Wingwalls/Sacrificial CMU Block	22-Dec-25	10	1/2/2026											
	Backfill to Top of Wall	2-Jan-26	10	1/15/2026											
	Form Distribution Slab & Wall Coping	16-Jan-26	5	1/22/2026											
	Install Rebar Distribution Slab	22-Jan-26	6	1/29/2026											
	Retaining Walls														
	Wall 201 Install and Backfill	3-Nov-25	30	12/12/2025											
	Wall 401 Install and Backfill Partial Height	3-Nov-25	25	12/5/2025											
	Wall 202 Install and Backfill	24-Nov-25	40	1/16/2026											
	Wall 402 Install and Backfill Partial Height	25-Nov-25	15	12/15/2025											
	Wall 101 Install and Backfill	1-Dec-25	40	1/23/2026											
	Wall 102 Install and Backfill	13-Dec-25	30	1/22/2026											
	Wall 302 Install and Backfill Partial Height	22-Dec-25	20	1/16/2026											
	Wall 501 Install and Backfill	16-Jan-26	12	2/2/2026											
	OHSS														
	Relocate Overhead Signs	9-Nov-25	7	11/17/2025	Night	3									
	Remove Existing Cantilever Sign and Relocate Signs	9-Nov-25	4	11/12/2025	Night	3									
	Remove Existing Overhead Sign	13-Nov-25	3	11/17/2025	Night	3									