The Middlesex Corporation

90 Day Look Ahead

Input Date of First Monday

5/4/2026

Item #	Activity Description	Start Date	Working Days	End Date	Shift	State Police	Local Police	MNR Support
	Look Ahead Schedule							
	Project							
	Replacement of Bridges 00161 & 00162							
	Construction							
	Install/Repair Silt Fence site wide as Needed	**5-Jan-26**	100	5/22/2026				
	Permanent Work (ETC)	**1-May-26**	60	7/23/2026				
	Install Membrane 201, 202	**15-May-26**	5	5/21/2026				
	Full Depth Excavation 98+30 to 101+03 Remove Asphalt/Base to Subgrade	**5-Jun-26**	6	6/12/2026				
	Install Underdrain 98+30 to 101+03	**10-Jun-26**	10	6/23/2026				
	Install Proceess Road Base	**15-Jun-26**	10	6/26/2026				
	Paving Base Course From 101+03 to 98+30	**26-Jun-26**	3	6/30/2026				
	Full Depth Excavation 102+14 to 107+25	**30-Jun-26**	10	7/13/2026				
	Install Underdrain 102+14 to 107+25	**6-Jul-26**	10	7/17/2026				
	Install Process Road Base	**8-Jul-26**	10	7/21/2026				
	Pave Base Course From 102+14 to 107+25	**21-Jul-26**	3	7/23/2026				
	Bridge 00162							
	Survey- Haunch Grades	**4-May-26**	4	5/7/2026				
	Install SIP/Haunch Angle/Studs	**11-May-26**	5	5/15/2026				
	Install Deck Rebar	**21-May-26**	20	6/17/2026				
	Form Deck Ends	**26-May-26**	4	5/29/2026				
	Install Rebar for Bridge Barrier	**26-May-26**	10	6/8/2026				
	Set Bidwell/ Dry run	**15-Jun-26**	3	6/17/2026				
	Place Bridge Slab	**17-Jun-26**	2	6/18/2026				
	Cure Slab	**18-Jun-26**	7	6/26/2026				
	F&P Keepers	**26-Jun-26**	3	6/30/2026				
	Place Bridge Barrier (Parapet)	**2-Jul-26**	2	7/6/2026				
	Cure Bridge Barrier (Parapet)	**6-Jul-26**	7	7/14/2026				
	Apply Waterproof Membrane for Slab	**15-Jul-26**	5	7/21/2026				
	Paving For Bridge Deck Both Sections	**22-Jul-26**	2	7/23/2026				
	Bridge Deck Finishes Both Sections	**23-Jul-26**	5	7/29/2026				
	Abutment 1							
	Place FGA Wall 102, 302 +/- 5000 Cu'Yds	**2-Feb-26**	80	5/22/2026				
	Install Panels and Light Weight Wall 102	**13-Feb-26**	80	6/4/2026				
	Excavate for Level Pad Wall 101	**6-Apr-26**	65	6/14/2026				
	Install Underdrain Wall 101	**6-Apr-26**	65	6/14/2026				
	Backfill with 3/4" Stone	**12-Apr-26**	45	6/5/2026				
	Set 302 Wall Panels	**14-Apr-26**	30	5/13/2026				
	Wire Wall 102 to 302	**6-May-26**	30	6/16/2026				
	Install Formwork Approach/ Moment Slab (West Approach)	**14-May-26**	5	5/19/2026				
	Install Rebar for Approach/ Moment Slab	**20-May-26**	14	6/2/2026				
	Place Approach/ Moment Slab	**28-May-26**	1	5/28/2026				
	Cure Approach/ Moment Slab	**28-May-26**	7	6/2/2026				
	Install Membrane Wall 102	**10-Jun-26**	3	6/12/2026				
	Process Aggregate Base	**15-Jun-26**	7	6/23/2026				
	Install Traffic Signs (Rt. 162 to off ramp)	**13-Jul-26**	5	7/17/2026				
	Install Parapet Wall (Precast)	**18-Jul-26**	15	8/6/2026				
	Abutment 2							
	Install FGA +/- 800 Cu/yds Wall 201, 202	**3-May-26**	5	5/7/2026				
	Remove Crane Matting/Steel	**10-May-26**	5	5/14/2026				
	Install Road Base	**17-May-26**	10	5/28/2026				
	Set Parapet	**9-Jun-26**	8	6/18/2026				
	Install Formwork Approach/Moment Slab (East Approach)	**11-Jun-26**	5	5/14/2026				
	Install Rebar for Approach/Moment Slab	**14-Jun-26**	7	5/22/2026				
	Place Approach/ Moment Slab	**26-Jun-26**	1	5/26/2026				
	Cure Approach/ Moment Slab	**27-Jun-26**	7	6/2/2026				
	Pave Base Course	**6-Jul-26**	5	7/10/2026				
	Install New Traffic Signs	**13-Jul-26**	5	7/17/2026				
	Remove Existing Signs	**17-Jul-26**	2	7/20/2026				
	Install Guard Rail	**21-Jul-26**	10	8/3/2026				
	Bridge 00161							
	Install Integrated Approach	**4-May-26**	10	5/15/2026				
	Install Deck Pans & Studs	**26-May-26**	5	6/1/2026				
	Install Deck Rebar	**1-Jun-26**	15	6/19/2026				
	Set Bidwell/ Dry run	**19-Jun-26**	5	6/25/2026				
	Form Deck and Backwall	**19-Jun-26**	5	6/25/2026				
	Place Backwalls	**25-Jun-26**	1	6/25/2026				
	Place Bridge Slab	**26-Jun-26**	2	6/29/2026				
	Cure Bridge Slab	**26-Jun-26**	7	7/6/2026				
	Install Formwork for Bridge Barrier	**27-Jun-26**	10	7/9/2026				
	Install Rebar For Bridge Barrier	**27-Jun-26**	15	7/16/2026				
	Apply Waterproof Membrane	**7-Jul-26**	5	7/13/2026				
	Place Bridge Barrier	**17-Jul-26**	2	7/20/2026				
	Cure Bridge Barrier	**18-Jul-26**	7	7/27/2026				
	Retaining Walls							
	Wall 202 to Full Height	**2-Feb-26**	80	5/7/2026				
	Wall 102 to Full Height	**2-Feb-26**	90	6/5/2026				
	Wall 101 to Full Height	**6-Apr-26**	75	7/17/2026				
	Wall 302 to Partial Height	**13-Apr-26**	30	5/22/2026				
	Wall 501 Sta 102.79-Sta. 103.53							
	Lay out for Level Pad	**26-May-26**	1	5/26/2026				
	Excavate for Level pad	**26-May-26**	9	6/5/2026				
	F&P Level Pad Wall 501	**28-May-26**	10	6/10/2026				
	Install Panels	**1-Jun-26**	8	6/10/2026				
	Install Wall Drainage	**2-Jun-26**	10	6/15/2026				
	Erect Precast Barrier	**16-Jun-26**	6	6/23/2026				
	F&P Moment Slab Wall 501	**24-Jun-26**	7	7/2/2026				
	Cure Moment Slab	**2-Jul-26**	7	7/13/2026				
	Form Barrier Light/Sign Haunches	**6-Jul-26**	1	7/6/2026				
	FRP Barrier Bulkheads	**7-Jul-26**	3	7/9/2026				
	Set Embeds For Lights/Signs	**10-Jul-26**	1	7/10/2026				
	Pour Barriers	**10-Jul-26**	1	7/10/2026				
	Cure/Strip Barriers	**10-Jul-26**	6	7/17/2026				
	Install Road Base	**13-Jul-26**	4	7/16/2026				
	Pave Base Course	**17-Jul-26**	1	7/17/2026				
	Subcontractors							
	Designs by Ilde - E&S Control							
	Alvarez- Rebar Installation							
	ETC- Temp Lighting							
	Structural Services- SIP Forms/Studs							

	5/4/2026							5/11/2026							5/18/2026							5/25/2026							6/1/2026							6/8/2026								
	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue
	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22	5/23	5/24	5/25	5/26	5/27	5/28	5/29	5/30	5/31	6/1	6/2	6/3	6/4	6/5	6/6	6/7	6/8	6/9	6/10	6/11	6/12	6/13	6/14	6/15	6/16

Memorial Day - No Work

6/15/2026					6/22/2026							6/29/2026							7/6/2026							7/13/2026							7/20/2026							7/27/2026						
Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun
6/17	6/18	6/19	6/20	6/21	6/22	6/23	6/24	6/25	6/26	6/27	6/28	6/29	6/30	7/1	7/2	7/3	7/4	7/5	7/6	7/7	7/8	7/9	7/10	7/11	7/12	7/13	7/14	7/15	7/16	7/17	7/18	7/19	7/20	7/21	7/22	7/23	7/24	7/25	7/26	7/27	7/28	7/29	7/30	7/31	8/1	8/2

Fourth of July - No Work