The Middlesex Corporation

90 Day Look Ahead

Input Date of First Monday

6/1/2026

Hide	Activity Description	Start Date	Working Days	End Date	Shift	State Police	Local Police	MNR Support
	Look Ahead Schedule							
	Project							
	Replacement of Bridges 00161 & 00162							
	Construction							
	Install/Repair Silt Fence site wide as Needed	**5-Jun-26**	150	7/31/2026				
	Install Sub Base 98+30 - 101+03	**3-Jun-26**	3	6/5/2026				
	Full Depth Excavation 102+14 to 107+25	**15-Jun-26**	20	7/10/2026				
	Install Underdrain 98+30 to 101+03	**18-Jun-26**	5	6/24/2026				
	Install Sub Base 102+14 to 107+25	**8-Jul-26**	20	8/4/2026				
	Install Underdrain 102+14 to 107+25	**15-Jul-26**	10	7/28/2026				
	Install Process Road Base	**29-Jul-26**	10	8/11/2026				
	Fine Grade 96+80 to 101+03	**11-Aug-26**	3	8/13/2026				
	Prep Bases For Two Overhead Signs	**12-Aug-26**	10	8/25/2026				
	Drainage							
	Highway							
	CB 3, 3A and 3R and 12" RCP Pipe	**15-Jun-26**	7	6/23/2026				
	West Side of Wall 202							
	Water Quality Area 3 Plus Liner	**25-Aug-26**	5	8/31/2026				
	Gore/Grass Area Drainage							
	DS- 42, 43, 44, 45, 27 and 29	**15-Jun-26**	20	7/10/2026				
	600' +/- RCP Pipe	**16-Jun-26**	20	7/13/2026				
	Water Quality Area 2 Plus Liner	**13-Jul-26**	5	7/17/2026				
	West Side of Exit and Through Exit Ramp 43							
	Demo Head Wall and Pipe	**13-Jul-26**	1	7/13/2026				
	Scour Hole and Drainage Across Exit Ramp	**14-Jul-26**	5	7/20/2026				
	RCP Crossing Ramp	**19-Jul-26**	1	7/19/2026	Night	2		
	First Ave Drainage							
	DS- 42, EX MH 6, 57	**20-Jul-26**	5	7/24/2026				
	Crossing First Ave	**24-Jul-26**	2	7/26/2026	Night	2		
	Commuter Lot Area							
	DS- 57-17, 17-16, 17-15, 15-14, 13, 19; 18	**24-Jul-26**	10	8/6/2026				
	600' +/- RCP Pipe	**6-Aug-26**	10	8/19/2026				
	Water Quality Area 1 Plus Liner	**19-Aug-26**	5	8/25/2026				
	Bridge 00162							
	Install Deck Rebar	**22-May-26**	20	6/18/2026				
	Install Rebar for Bridge Barrier	**26-May-26**	10	6/8/2026				
	Place Backwall (singular)	**10-Jun-26**	1	6/10/2026				
	Set Bidwell/ Dry run	**11-Jun-26**	5	6/17/2026				
	Place Bridge Slab & singular backwall	**17-Jun-26**	1	6/17/2026				
	Cure Slab	**18-Jun-26**	10	7/1/2026				
	F&P Keepers	**25-Jun-26**	3	6/29/2026				
	Place Bridge Barrier (Parapet)	**30-Jun-26**	2	7/1/2026				
	Cure Bridge Barrier (Parapet)	**30-Jun-26**	7	7/8/2026				
	Apply Waterproof Membrane for Slab	**13-Jul-26**	5	7/17/2026				
	Paving For Bridge Deck (Both Sections)	**22-Jul-26**	2	7/23/2026				
	Bridge Deck Finishes (Both Sections)	**23-Jul-26**	5	7/29/2026				
	Bridge Rail	**1-Aug-26**	1	8/1/2026				
	Abutment 1							
	Mass Excavate for Level Pad Wall 101	**6-Apr-26**	70	7/10/2026				
	F&P Level Pad 101	**6-Apr-26**	70	7/10/2026				
	Install Underdrain Wall 101	**6-Apr-26**	70	7/10/2026				
	Install Wall Panels 101	**6-Apr-26**	70	7/10/2026				
	Backfill with 3/4" Stone	**12-Apr-26**	65	7/9/2026				
	Set 302 Wall Panels	**14-Apr-26**	50	6/22/2026				
	Place FGA Wall 102, 302 +/- 5000 Cu/Yds	**8-Jun-26**	30	7/17/2026				
	Install Panels and Light Weight Wall 102	**8-Jun-26**	30	7/17/2026				
	Wyn Wall 102 to 302	**8-Jun-26**	30	7/17/2026				
	Install Phase Line Wall	**15-Jun-26**	10	6/26/2026				
	Install Membrane Wall 101-102	**17-Jul-26**	4	7/22/2026				
	Process Aggregate Base	**22-Jul-26**	7	7/30/2026	Night	2		
	Unload Parapet Wall	**30-Jul-26**	7	8/9/2026	Night	2		
	Install Parapet Wall (Precast)	**31-Jul-26**	15	8/20/2026				
	Install Formwork Approach/ Moment Slab (West Approach)	**3-Aug-26**	10	8/14/2026				
	Install Rebar for Approach/ Moment Slab	**7-Aug-26**	10	8/20/2026				
	Place Approach/ Moment Slab	**21-Aug-26**	1	8/21/2026				
	Cure Approach/ Moment Slab	**21-Aug-26**	4	8/26/2026				
	Fine Grade	**27-Aug-26**	10	9/9/2026				
	Abutment 2							
	Install Road Base	**17-May-26**	20	6/11/2026				
	Install Levelling Pad for Parapet	**17-May-26**	15	6/4/2026				
	Unload Parapet	**8-Jun-26**	8	6/17/2026	Night	2		
	Set Parapet	**9-Jun-26**	10	6/22/2026				
	Install Formwork Approach/Moment Slab (East Approach)	**11-Jun-26**	10	6/24/2026				
	Install Rebar for Approach/Moment Slab	**15-Jun-26**	10	6/26/2026				
	Place Approach/ Moment Slab	**26-Jun-26**	1	6/26/2026				
	Cure Approach/ Moment Slab	**27-Jun-26**	7	7/6/2026				
	Bridge 00161							
	Install Integrated Approach - Partial Height	**4-May-26**	30	6/12/2026				
	Install Deck Pans & Studs	**26-May-26**	7	6/3/2026				
	Form Deck and Backwall	**30-May-26**	5	6/4/2026				
	Install Deck & Backwall Rebar	**15-Jun-26**	15	7/3/2026				
	Set Bidwell/ Dry run	**1-Jul-26**	5	7/7/2026				
	Place Bridge Slab	**9-Jul-26**	1	7/9/2026				
	Place Backwalls	**9-Jul-26**	1	7/9/2026				
	Cure Bridge Slab	**9-Jul-26**	7	7/17/2026				
	Complete Integrated Approach	**10-Jul-26**	5	7/16/2026				
	Install Formwork for Bridge Barrier	**10-Jul-26**	10	7/23/2026				
	Install Rebar For Bridge Barrier	**13-Jul-26**	7	7/21/2026				
	Apply Waterproof Membrane	**17-Jul-26**	5	7/23/2026				
	Place Bridge Barrier	**22-Jul-26**	2	7/23/2026				
	Cure Bridge Barrier	**23-Jul-26**	7	7/31/2026				
	Sheeting							
	Remove Sheeting and H pile Wall 201-201	**17-Jun-26**	80	7/28/2026	Night	2		
	Remove Sheeting and H pile Wall 101	**28-Jul-26**	15	8/17/2026	Night	2		
	Retaining Walls							
	Wall 202 to Full Height	**26-May-26**	70	8/31/2026				
	Wall 102 to Full Height	**26-May-26**	70	8/31/2026				
	Wall 101 to Full Height	**26-May-26**	70	8/31/2026				
	Wall 302 to Partial Height	**26-May-26**	50	8/3/2026				
	Wall 501 Sta 102.79-Sta. 103.53							
	Install Panels	**27-May-26**	8	6/5/2026				
	Unload Barrier	**22-Jun-26**	1	6/22/2026	Night	2		
	Erect Precast Barrier	**23-Jun-26**	6	6/30/2026				
	F&P Moment Slab Wall 501	**25-Jun-26**	7	7/6/2026				
	Cure Moment Slab	**6-Jul-26**	7	7/14/2026				
	Install Road Base 102+14 to Gore	**15-Jul-26**	10	7/28/2026				
	Fine Grade 102+14 to Gore	**1-Aug-26**	5	8/6/2026				
	Subcontractor Work							
	Saw Cut for Road Limits and Drainage							
	96+80 to 101+03	**27-May-26**	1	5/27/2026				
	102+14 to Gore	**1-Jun-26**	1	6/1/2026				
	116+14 to 123+00	**28-Jul-26**	1	7/28/2026				
	Off Ramp 700+00 to 706+00	**1-Aug-26**	1	8/1/2026				
	First Avenue	**1-Aug-26**	1	8/1/2026				
	Electric	**1-Jun-26**	60	8/21/2026				
	94+00 to 123+00							
	Gore Area							
	First Avenue							
	Guard Rail	**25-Aug-26**	10	9/7/2026	Night	2		
	94+00 to Bridge 161							
	Gore to Bride 161							
	Exit Ramp Both Sides							
	End Wall 202 to 128+11.42							
	Signage	**25-Aug-26**	5	8/31/2026	Night	2		
	94+00 to 128+00							
	Paving	**31-Aug-26**	20	9/27/2026	Night	2		
	98+30 to 101+03							
	102+14 to 107+25							
	107+25 to Bridge 162 Approach Slab 114+50							
	Bridge 162 Approach Slab 116+14 to Station 123+00							
	Gore 107+25 to 110+57 and 700+00 to 704+50							
	Exit Ramp 704+50 to 706+00							
	First Avenue							
	Line Striping	**25-Sep-26**	1	9/25/2026	Night	2		
	94+00 to 128+00 and Exit Ramp							
	First Avenue							
	Traffic Switch	**1-Oct-26**	5	10/7/2026	Night	3		
	Switch to Phase 2							
	Subcontractors							
	Designs by Ide - E&S Control							
	Alvarez- Rebar Installation							
	ETC- Temp Lighting							
	Structural Services- SIP Forms/Studs							
	Farace Trucking							
	A& R Trucking							

6/1/2026							6/8/2026							6/15/2026							6/22/2026							6/29/2026							7/6/2026							7/13/2026							7/20/2026							7/27/2026						
Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun
6/1	6/2	6/3	6/4	6/5	6/6	6/7	6/8	6/9	6/10	6/11	6/12	6/13	6/14	6/15	6/16	6/17	6/18	6/19	6/20	6/21	6/22	6/23	6/24	6/25	6/26	6/27	6/28	6/29	6/30	7/1	7/2	7/3	7/4	7/5	7/6	7/7	7/8	7/9	7/10	7/11	7/12	7/13	7/14	7/15	7/16	7/17	7/18	7/19	7/20	7/21	7/22	7/23	7/24	7/25	7/26	7/27	7/28	7/29	7/30	7/31	8/1	8/2

Fourth of July Holiday

Reviewed by
Khaled Abusitteh, GM2 RE
for CTDOT_D3_CN
06/09/2026

8/3/2026							8/10/2026							8/17/2026							8/24/2026							8/31/2026						
Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun
8/3	8/4	8/5	8/6	8/7	8/8	8/9	8/10	8/11	8/12	8/13	8/14	8/15	8/16	8/17	8/18	8/19	8/20	8/21	8/22	8/23	8/24	8/25	8/26	8/27	8/28	8/29	8/30	8/31	9/1	9/2	9/3	9/4	9/5	9/6