The Middlesex Corporation

Input Date of First Monday

7/6/2026

90 Day Look Ahead

Item #	Activity Description	Start Date	Working Days	End Date	Shift	State Police	Local Police	MNR Support
	Look Ahead Schedule							
	Project							
	Replacement of Bridges 00161 & 00162							
	Construction							
	Install/Repair Silt Fence site wide as Needed	**5-Jun-26**	150	7/31/2026				
	Unload Parapet	**7-Jul-26**	5	7/13/2026				
	Saw Cut Asphalt Wall 202 Area	**8-Jul-26**	5	7/14/2026				
	Full Depth Road Recon 1st Ave	**1-Aug-26**	5	8/6/2026				
	Prep Bases For Two Overhead Signs	**12-Aug-26**	10	8/25/2026				
	Drainage							
	Highway							
	CB 3, 3A and 3B and 12" RCP Pipe	**22-Jun-26**	10	7/3/2026				
	Extend RCP for Next Phase DS 3, 33 and 37	**12-Jul-26**	5	7/16/2026	Night	2		
	West Side of Wall 202							
	Water Quality Area 3 Plus Liner	**25-Aug-26**	5	8/31/2026				
	Gore/Grass Area Drainage							
	Install DS 28, 27 and 26	**13-Jul-26**	5	7/17/2026				
	Head Wall Install and RCP across Exit 43 Ramp	**14-Jul-26**	7	7/22/2026				
	West Side of Exit and Through Exit Ramp 43							
	Demo Head Wall and Pipe	**12-Jul-26**	1	7/12/2026				
	Scour Hole and Drainage Across Exit Ramp	**14-Jul-26**	5	7/20/2026				
	RCP Crossing Ramp	**19-Jul-26**	1	7/19/2026	Night	2		
	First Ave Drainage							
	DS- 42, EX MH 6, 57	**20-Jul-26**	5	7/24/2026				
	Crossing First Ave	**20-Jul-26**	2	7/21/2026	Night	2		
	Commuter Lot Area							
	DS- 57-17, 17-16, 17-15, 15-14, 13, 19, 18	**1-Aug-26**	10	8/13/2026				
	400' +/- RCP Pipe	**6-Aug-26**	10	8/19/2026				
	Water Quality Area 1 Plus Liner	**19-Aug-26**	5	8/25/2026				
	Bridge 00162							
	Pour Deck Slab	**12-Jul-26**	1	7/12/2026				1 Flagger
	Cure Slab	**12-Jul-26**	10	7/23/2026				
	Place Singular Backwall ABT 1	**15-Jul-26**	1	7/15/2026				
	Cure Backwall	**15-Jul-26**	10	7/28/2026				
	Strip Back Walls	**25-Jul-26**	7	8/3/2026				
	F&P Keepers	**27-Jul-26**	3	7/29/2026				
	Form Bridge Parapets	**13-Jul-26**	15	7/31/2026				
	Place Bridge Barrier (Parapet)	**31-Jul-26**	1	7/31/2026				
	Cure Bridge Barrier (Parapet)	**31-Jul-26**	10	8/13/2026				
	Apply Waterproof Membrane for Slab	**10-Aug-26**	5	8/14/2026				
	Paving for Bridge Deck (Both Sections)	**17-Aug-26**	1	8/17/2026				
	Install Bridge Rail (Fence)	**24-Aug-26**	1	8/24/2026				
	Abutment 1							
	Mass Excavate for Level Pad Wall 101	**6-Apr-26**	70	7/10/2026				
	F&P Level Pad 101	**6-Apr-26**	70	7/10/2026				
	Install Underdrain Wall 101	**6-Apr-26**	70	7/10/2026				
	Install Wall Panels 101	**6-Apr-26**	70	7/10/2026				
	Backfill with 3/4" Stone	**12-Apr-26**	70	7/16/2026				
	F&P Level up Concrete Pad Along Walls	**17-Jul-26**	10	7/30/2026				
	Place FGA Wall 102	**8-Jun-26**	40	7/31/2026				
	Install Panels and Light Weight Wall 102	**8-Jun-26**	35	7/24/2026				
	Install Phase Line Wall	**20-Jun-26**	30	7/30/2026				
	Set Parapet	**27-Jul-26**	17	8/18/2026				
	Install Formwork Approach Slab (West Approach)	**28-Jul-26**	5	8/3/2026				
	Install Formwork Moment Slab	**28-Jul-26**	20	8/24/2026				
	Install Rebar for Approach	**28-Jul-26**	5	8/3/2026				
	Install Rebar for Moment Slab	**28-Jul-26**	20	8/24/2026				
	Place Approach	**3-Aug-26**	1	8/3/2026				
	Place Moment Slab	**30-Jul-26**	20	8/26/2026				
	Cure Approach	**3-Aug-26**	7	8/11/2026				
	Cure Moment Slab	**30-Jul-26**	20	8/26/2026				
	Abutment 2							
	Install Formwork Approach Slab (West Approach)	**28-Jul-26**	5	8/3/2026				
	Install Formwork Moment Slab	**28-Jul-26**	20	8/24/2026				
	Install Rebar for Approach	**28-Jul-26**	5	8/3/2026				
	Install Rebar for Moment Slab	**28-Jul-26**	20	8/24/2026				
	Place Approach	**3-Aug-26**	1	8/3/2026				
	Place Moment Slab	**30-Jul-26**	20	8/26/2026				
	Cure Approach	**3-Aug-26**	7	8/11/2026				
	Cure Moment Slab	**30-Jul-26**	20	8/26/2026				
	Bridge 00161							
	Install Integrated Approach - Partial Height	**4-May-26**	60	7/24/2026				
	Form Deck and Backwall	**30-May-26**	5	6/4/2026				
	Install Deck & Backwall Rebar	**15-Jun-26**	15	7/3/2026				
	Set AirScreed / Dry run	**6-Jul-26**	2	7/7/2026				
	Place Bridge Slab & Backwall	**8-Jul-26**	1	7/8/2026				
	Cure Bridge Slab & Backwall	**8-Jul-26**	10	7/21/2026				
	Place Backwall (AB 1)	**14-Jul-26**	1	7/14/2026				
	Cure Backwall (AB 1)	**14-Jul-26**	7	7/22/2026				
	Complete Integrated Approach	**22-Jul-26**	5	7/28/2026				
	Install Formwork for Bridge Barrier	**20-Jul-26**	10	7/31/2026				
	Install Rebar For Bridge Barrier	**20-Jul-26**	7	7/28/2026				
	Apply Waterproof Membrane	**22-Jul-26**	2	7/23/2026				
	Place Bridge Barrier	**30-Jul-26**	1	7/30/2026				
	Cure Bridge Barrier	**30-Jul-26**	7	8/7/2026				
	Sheeting							
	Remove Sheeting and H pile Wall 201-201	**20-Jul-26**	10	8/2/2026	Night	2		
	Remove Sheeting and H pile Wall 101	**3-Aug-26**	15	8/23/2026	Night	2		
	Retaining Walls							
	Wall 202 to Full Height	**26-May-26**	50	8/3/2026				
	Wall 102 to Full Height	**26-May-26**	50	8/3/2026				
	Wall 101 to Full Height	**26-May-26**	40	7/20/2026				
	Wall 302 to Partial Height	**26-May-26**	50	8/3/2026				
	Wall 501 Sta 102.79-Sta. 103.53							
	Finish Pouring Moment Slab	**23-Jul-26**	1	7/23/2026				
	Cure Moment Slab	**23-Jul-26**	7	7/31/2026				
	Place Membrane	**30-Jul-26**	1	7/30/2026				
	Set Parapet Transition Ends	**22-Jul-26**	5	7/28/2026				
	Subcontractor Work							
	Saw Cut for Road Limits and Drainage	**9-Jul-26**	3	7/13/2026	Night	2		
	Electric	**15-Jun-26**	60	9/4/2026				
	Light pole base installation	**22-Jun-26**	15	7/13/2026				
	Conduit Installation	**24-Jun-26**	15	7/15/2026				
	94+00 to 123+00	Dates in process with contractor (ETC)						
	Gore Area							
	First Avenue							
	IMS Installation							
	Guard Rail	**10-Sep-26**	5	9/16/2026	Night	2		
	126+80 to 127+60	Dates in process with contractor (Quaker)						
	Exit Ramp 705+50 to 709+60							
	Signage (94+00 to 128+00)	**25-Aug-26**	5	8/31/2026	Night	2		
	Paving				Night	2		
	Initial Mornig With Waters about Paving	**22-Jun-26**	1	6/22/2026				
	98+30 to 101+03	**16-Sep-26**	8	9/25/2026				
	102+14 to 107+25	**16-Sep-26**	8	9/25/2026				
	Gore 107+25 to 110+57 and 700+00 to 704+50	**16-Sep-26**	8	9/25/2026				
	107+25 to Bridge 162 Approach Slab 114+50	**31-Aug-26**	8	9/9/2026				
	Bridge 162 Approach Slab 116+14 to Station 123+00	**31-Aug-26**	8	9/9/2026				
	Exit Ramp 704+50 to 709+00	**31-Aug-26**	8	9/9/2026				
	Line Striping	**16-Sep-26**	2	9/17/2026	Night	2		
	94+00 to 128+00 and Exit Ramp	Dates coincide with paving						
	Traffic Switch	**18-Sep-26**	6	9/28/2026	Night	3		
	Traffic Switch 2.1	**10-Sep-26**	1	9/10/2026				
	Traffic Switch 2.2	**26-Sep-26**	3	9/29/2026				
	Subcontractors							
	Quaker- Signage & Guardrail							
	Alvarez- Rebar Installation							
	ETC- Temp Lighting							
	Furnee Trucking							
	A& R Trucking							

	8/31/2026						
Sun	Mon	Tue	Wed	Thur	Fri	Sat	Sun
8/30	8/31	9/1	9/2	9/3	9/4	9/5	9/6