# The Middlesex Corporation

**Input Date of First Monday**

**10/5/2026**

## Three Week Look Ahead

| Item # | Activity Description | Start Date | Working Days | End Date | Shift | State Police | Local Police | MNR Support |
|---|---|---|---|---|---|---|---|---|
| | **Look Ahead Schedule** | | | | | | | |
| | **Project** | | | | | | | |
| | **Replacement of Bridges 00161 & 00162** | | | | | | | |
| | **Construction** | | | | | | | |
| | Install/Repair Silt Fence site wide as Needed | **5-Jan-26** | 250 | 12/18/2026 | | | | |
| | Deliveries of FGA to Resume 1 load per day | **27-Jul-26** | 135 | 1/29/2027 | | | | |
| | Inventory Rebar- Alvarez | **28-Sep-26** | 60 | 12/18/2026 | | | | |
| | **Drainage Stage 1** | | | | | | | |
| | Extend DS-37 to Phase 2 | **5-Oct-26** | 1 | 10/5/2026 | Night | 2 | | |
| | DS 17 to DS 15 and 15: RCP | **7-Oct-26** | 5 | 10/13/2026 | | | | |
| | Install 30" RCP DS 42A to DS 42B | **9-Oct-26** | 2 | 10/12/2026 | | | | |
| | Install 30" RCP DS 42A to Ex MH 6 | **12-Oct-26** | 6 | 10/19/2026 | | | | |
| | **Grading for Paving** | | | | | | | |
| | 123+00 to Bridge 162 | **24-Sep-26** | 10 | 10/7/2026 | | | | |
| | Bridge 162 to Exit Ramp | **5-Oct-26** | 5 | 10/9/2026 | | | | |
| | 96+80 to 101+03 | **10-Oct-26** | 5 | 10/15/2026 | | | | |
| | **Bridge 00162** | | | | | | | |
| | Cut Shielding to Length | **23-Aug-26** | 40 | 10/15/2026 | Night | | | Flagger & |
| | Install Shielding at 162 (Phase 3) Over Tracks | **23-Aug-26** | 40 | 10/15/2026 | Night | | | Power |
| | Prep Bridge Deck for Waterproofing | **1-Oct-26** | 3 | 10/5/2026 | | | | |
| | Pave Bridge Deck | **13-Oct-26** | 1 | 10/13/2026 | Night | 2 | | |
| | **Br. 162, ABT 1** | | | | | | | |
| | Process Aggregate Base | **17-Aug-26** | 35 | 10/2/2026 | | | | |
| | Cure Approach Slab | **23-Sep-26** | 10 | 10/6/2026 | | | | |
| | Cure Parapet Transition | **29-Sep-26** | 10 | 10/12/2026 | | | | |
| | **Br. 162, ABT 2** | | | | | | | |
| | Earthwork Grading From Eastern Limit to Bridge 162 | **28-Aug-26** | 30 | 10/8/2026 | | | | |
| | **Bridge 00161** | | | | | | | |
| | Patch & Rub Deck Parapets | **28-Sep-26** | 10 | 10/9/2026 | | | | |
| | Prep Bridge Deck for Waterproofing | **1-Oct-26** | 3 | 10/5/2026 | | | | |
| | Pave Bridge Deck | **18-Oct-26** | 1 | 10/18/2026 | Night | 2 | | |
| | Install Guardrail /Temp Barrier from Bridge 161 to Western Limit | **19-Oct-26** | 12 | 11/3/2026 | Night | 2 | | |
| | **Br. 161, ABT 1** | | | | | | | |
| | Wing Wall Finish | **3-Aug-26** | 45 | 10/2/2026 | | | | |
| | Rebar for Coping | **1-Oct-26** | 4 | 10/6/2026 | | | | |
| | Form & Pour Coping | **7-Oct-26** | 5 | 10/13/2026 | | | | |
| | **Br. 161, ABT 2** | | | | | | | |
| | Wing Wall Finish | **3-Aug-26** | 50 | 10/9/2026 | | | | |
| | Rebar for Coping | **7-Oct-26** | 4 | 10/12/2026 | | | | |
| | Form & Pour Coping | **13-Oct-26** | 5 | 10/19/2026 | | | | |
| | **Subcontractor Work** | | | | | | | |
| | **ETC- Dates subject to change** | **15-Jun-26** | 84 | 10/8/2026 | | | | |
| | Attach IMS Bracket to Parapets Wall 201, 202 | **9-Sep-26** | 20 | 10/6/2026 | | | | |
| | Attach IMS Bracket to Parapets Wall 101, 102 | **9-Sep-26** | 20 | 10/6/2026 | | | | |
| | Attach IMS Bracket to Parapets Bridge 161 | **10-Sep-26** | 20 | 10/7/2026 | | | | |
| | 2" RMC from PB 45.23 to Camera Box | **10-Sep-26** | 20 | 10/7/2026 | | | | |
| | IMS Heading East of 202 to PB 45.59 | **14-Sep-26** | 20 | 10/9/2026 | | | | |
| | Run Conduit from PB45.59 to PB 45.61 | **15-Sep-26** | 15 | 10/5/2026 | | | | |
| | Set Boxes (45.14 and 45.15) and Conduit Across Closed on Ramp Station 518+00 | **18-Sep-26** | 15 | 10/8/2026 | | | | |
| | Run Conduit PB 45.15 to PB 45.19 | **19-Sep-26** | 8 | 9/29/2026 | | | | |
| | Run Conduit PB 45.19 to JB Bridge 161 | **22-Sep-26** | 10 | 10/5/2026 | | | | |
| | Pull IMS Cable All Phase 1 | **23-Sep-26** | 10 | 10/6/2026 | | | | |
| | Attach IMS Bracket to Parapets Bridge 162 | **23-Sep-26** | 10 | 10/6/2026 | | | | |
| | **Guard Rail** | **19-Oct-26** | 15 | 11/8/2026 | Night | 2 | | |
| | Install Guardrail from Bridge 161 to Western Limit | **19-Oct-26** | 12 | 11/3/2026 | Night | 2 | | |
| | **Quaker - Signage (On Hold w/ Engineer)** | | | | | | | |
| | Cantilever Drilled Foundation (127+50) | **14-Sep-26** | 13 | 9/30/2026 | | | | |
| | Treme Pour | **1-Oct-26** | 1 | 10/1/2026 | Night | 2 | | |
| | Cantilever Signage (127+50) | **8-Oct-26** | 1 | 10/8/2026 | Night | 2 | | |
| | Drilled Shaft Overhead Sign (Span) | **10-Oct-26** | 5 | 10/15/2026 | | | | |
| | 94+00 to 128+00 | **13-Oct-26** | 3 | 10/15/2026 | Night | 2 | | |
| | **Waters - Paving** | | | | | | | |
| | Initial Meeting With Waters about Paving | **22-Jun-26** | 1 | 6/22/2026 | | | | |
| | Pre Paving Meeting | **24-Sep-26** | 1 | 9/24/2026 | | | | |
| | Mill and Fill Rumble Strips | **6-Oct-26** | 1 | 10/6/2026 | Night | 3 | | |
| | Bridge 162 Approach Slab 116+14 to Station 123+00 | **11-Oct-26** | 5 | 10/15/2026 | Night | 2 | | |
| | Pave Bridge Deck 162 | **13-Oct-26** | 1 | 10/13/2026 | Night | 2 | | |
| | Pave Bridge Deck 161 | **17-Oct-26** | 1 | 10/17/2026 | Night | 2 | | |
| | 107+25 to Bridge 162 Approach Slab 114+50 (West) | **17-Oct-26** | 5 | 10/21/2026 | Night | 2 | | |
| | 98+30 to 101+03 (West) | **22-Oct-26** | 5 | 10/28/2026 | Night | 2 | | |
| | **Safety Markings- Line Striping** | | | | | | | |
| | North Bound Re-Stripe | **6-Oct-26** | 1 | 10/6/2026 | Night | 2 | | |
| | 94+00 to 128+00 | **21-Oct-26** | 2 | 10/22/2026 | Night | 2 | | |
| | **Traffic Switch** | | | | | | | |
| | Move/Set Barrier 2.1 (Off Ramp 43 Work) | **16-Oct-26** | 8 | 10/26/2026 | Night | 2 | | |
| | Gore Area/Ramp Work | **17-Oct-26** | 7 | 10/25/2026 | Night | 2 | | |
| | Install Temp Barrier | **25-Oct-26** | 10 | 11/5/2026 | Night | 2 | | |
| | Traffic Switch 2.2 | **27-Oct-26** | 6 | 11/3/2026 | Night | 2 | | |
| | **Superior Ind. - Water Proofing Deck/Approach Slab** | | | | | | | |
| | Pre Waterproof Meeting | **28-Sep-26** | 1 | 9/28/2026 | | | | |
| | Bridge Deck/Approach Slab 162 | **3-Oct-26** | 3 | 10/6/2026 | | | | |
| | Bridge Deck 161 | **3-Oct-26** | 3 | 10/6/2026 | | | | |
| | **Subcontractors** | | | | | | | |
| | A&R Trucking | | | | | | | |
| | Alvarez Industries- Rebar | | | | | | | |
| | Designs by Ilde | | | | | | | |
| | ETC- Electrical/ IMS | | | | | | | |
| | Farace Trucking | | | | | | | |
| | Quaker Corporation- Signage & Guardrail | | | | | | | |
| | Safety Markings - Line Striping | | | | | | | |
| | Superior - Water Proofing Deck | | | | | | | |
| | Waters - Paving | | | | | | | |

