The Middlesex Corporation

Input Date of First Monday

10/19/2026

Three Week Look Ahead

Item #	Activity Description	Start Date	Working Days	End Date	Shift	State Police	Local Police	MNR Support	10/19/2026							10/26/2026							11/2/2026						
	Look Ahead Schedule								Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun
	Project								10/19	10/20	10/21	10/22	10/23	10/24	10/25	10/26	10/27	10/28	10/29	10/30	10/31	11/1	11/2	11/3	11/4	11/5	11/6	11/7	11/8
	Replacement of Bridges 00161 & 00162																												
	Construction																												
	Install/Repair Silt Fence site wide as Needed	**5-Jan-26**	250	12/18/2026																									
	Deliveries of FGA to Resume 1 load per day	**27-Jul-26**	135	1/29/2027																									
	Inventory Rebar- Alvarez	**28-Sep-26**	60	12/18/2026																									
	Drainage Stage 1																												
	DS 17 to DS 15 and 15" RCP	**7-Oct-26**	15	10/27/2026																									
	Install 30" RCP DS 42A to DS 42B (Water Level Dependent)	**19-Oct-26**	15	11/6/2026																									
	Install 30" RCP DS 42A to Ex MH 6 (Water Level Dependent)	**19-Oct-26**	15	11/6/2026																									
	Br. 162, ABT 1																												
	Pull Steel Plates, Fill Bay 2 With 3/4" Stone (For access for Phase 2)	**7-Oct-26**	10	10/20/2026																									
	Install Wall 302 Panels and Straps to Partial Height	**12-Oct-26**	10	10/23/2026																									
	Fill Bay 1 With FGA	**19-Oct-26**	10	10/30/2026																									
	Bridge 00161																												
	Install Temp Barrier from Bridge 161 to Western Limit	**19-Oct-26**	12	11/3/2026	Night	2																							
	Br. 161, ABT 1																												
	Rebar for Coping	**12-Oct-26**	7	10/20/2026																									
	Form & Pour Coping	**13-Oct-26**	7	10/21/2026																									
	Strip Coping	**30-Oct-26**	3	11/3/2026																									
	Br. 161 ABT 2																												
	Rebar for Coping	**14-Oct-26**	7	10/22/2026																									
	Form & Pour Coping	**22-Oct-26**	7	10/30/2026																									
	Strip Coping	**6-Nov-26**	3	11/10/2026																									
	Subcontractor Work																												
	ETC- Dates subject to change																												
	Attach IMS Bracket to Parapets Wall 201, 202	**9-Sep-26**	30	10/20/2026																									
	Attach IMS Bracket to Parapets Wall 101, 102	**9-Sep-26**	30	10/20/2026																									
	Attach IMS Bracket to Parapets Bridge 161	**10-Sep-26**	30	10/21/2026																									
	2" RMC from PB 45.23 to Camera Box	**10-Sep-26**	30	10/21/2026																									
	IMS Heading East of 202 to PB 45.59	**14-Sep-26**	30	10/23/2026																									
	Run Conduit from PB45.59 to PB 45.61	**15-Sep-26**	30	10/26/2026																									
	Set Boxes (45.14 and 45.15) and Conduit Across Closed on Ramp Station 518+00	**18-Sep-26**	30	10/29/2026																									
	Run Conduit PB 45.15 to PB 45.19	**19-Sep-26**	30	10/29/2026																									
	Run Conduit PB 45.19 to JB Bridge 161	**22-Sep-26**	30	11/2/2026																									
	Pull IMS Cable All Phase 1	**23-Sep-26**	30	11/3/2026																									
	Attach IMS Bracket to Parapets Bridge 162	**23-Sep-26**	30	11/3/2026																									
	Quaker- Guiderail Rail																												
	Install Guiderail from Bridge 161 to Western Limit (705+50 to 709+60)	**26-Oct-26**	2	10/27/2026	Night	2																							
	Install Guiderail from Bridge 161 to Western Limit (102+00 to 102+70)	**28-Oct-26**	1	10/28/2026	Night	2																							
	Quaker - Signage																												
	Cantilever Drilled Foundation (127+50)	**28-Oct-26**	1	10/28/2026	Night	2																							
	Treme Pour for foundation	**28-Oct-26**	1	10/28/2026	Night	2																							
	Set Template, Complete foundation	**30-Oct-26**	1	10/30/2026																									
	Cure foundation	**30-Oct-26**	7	11/9/2026																									
	Strip foundation	**2-Nov-26**	1	11/2/2026																									
	Install Cantilever Signage (127+50)	**9-Nov-26**	1	11/9/2026	Night	2																							
	Waters - Paving																												
	Initial Meeting With Waters about Paving	**22-Jun-26**	1	6/22/2026																									
	Pre Paving Meeting	**24-Sep-26**	1	9/24/2026																									
	Paving for Traffic Shift	**16-Oct-26**	17	11/8/2026	Night	2																							
	Safety Markings- Line Striping																												
	94+00 to 128+00	**23-Oct-26**	2	10/25/2026	Night	2																							
	Traffic Switch																												
	Move/Set Barrier 2.1 (Off Ramp 43 Work)	**20-Oct-26**	8	10/29/2026	Night	2																							
	Install Temp Barrier	**23-Oct-26**	10	11/4/2026	Night	2																							
	Pin Temp Barrier (Day/ Night)	**23-Oct-26**	10	11/5/2026																									
	Gore Area/Ramp Work	**24-Oct-26**	10	11/4/2026	Night	2																							
	Traffic Switch 2.2	**5-Nov-26**	2	11/7/2026	Night	2																							
	Vinagro- DEMO																												
	Mobilize	**8-Nov-26**	1	11/8/2026	Night	2																							
	Subcontractors																												
	A&R Trucking																												
	Alvarez Industries- Rebar																												
	Designs by Ilde																												
	ETC- Electrical/ IMS																												
	Farace Trucking																												
	Quaker Corporation- Signage & Guardrail																												
	Safety Markings - Line Striping																												
	Vinagro- Demolition																												
	Waters - Paving																												