PROJECT SCHEDULE SUBMITTAL — 3034 WEST HAVEN

Scope: 3-Week Lookahead (Nov 9, 2026 – Nov 30, 2026) | **Location: West Haven, CT, West Haven** | **Division: Northeast** | **Prepared: Nov 6, 2026 by Jon Schatz**

Summary: 13 Phases / Headers • 47 Activities • Overall Span: Nov 9, 2026 – Nov 30, 2026 • 7-Day Calendar (3 Holiday(s) Non-Working) • Holidays (Non-Working): Christmas (Dec 25), Thanksgiving (Nov 26), New Years (Jan 1)

WBS	Type	Phase / Activity Description	Duration	Start Date	Finish Date	Predecessors	Shift	Assigned Crew / Craft Roles	MNR Support	Super/Crew	Cost code
1.0	**PHASE**	**▸ CONSTRUCTION**	**232d**	**Sep 28, 2026**	**Aug 21, 2027**	—	—	**Phase Summary**		**Tom/Chris**	
1.1	Activity	• Inventory Rebar- Alvarez (Resolution)	60d	Sep 28, 2026	Nov 27, 2026	—	Day	—		Frank/Aly/Tucker	
1.2	Activity	• Install/Repair Silt Fence site wide as Needed	290d	Nov 2, 2026	Aug 21, 2027	—	Day	Stephanie Gonzales		Stephanie	3101.0160.000
2.0	**PHASE**	**▸ BR. 162, ABT 1 & 2**	**161d**	**Oct 12, 2026**	**May 27, 2027**	—	—	**Phase Summary**		**Jon**	
2.1	Activity	• Deliveries of FGA to Resume 1 load per day	204d	Nov 2, 2026	May 27, 2027	—	Day	Crew: John Laveiro		Jon/John L	3123.0569.000
2.2	Activity	• Wall 401 Excavate for Level Pad	2d	Nov 9, 2026	Nov 10, 2026	—	Day	Crew: John Laveiro		John L	3232.0527.000
2.3	Activity	• Wall 401 Form Level Pad	1d	Nov 10, 2026	Nov 10, 2026	—	Day	Crew: John Laveiro		John L	3232.0527.000
2.4	Activity	• Wall 401 Pour Level pad	1d	Nov 10, 2026	Nov 10, 2026	—	Day	Crew: John Laveiro		John L	3232.0527.000
2.5	Activity	• Wall 401 MSE/Straps/FGA	12d	Nov 10, 2026	Nov 23, 2026	—	Day	Crew: John Laveiro		John L	3232.0527.000
3.0	**PHASE**	**▸ BR. 161 ABT 2**	**13d**	**Nov 4, 2026**	**Nov 21, 2026**	—	—	**Phase Summary**		**Frank**	
3.1	Activity	• Pour Coping	1d	Nov 11, 2026	Nov 11, 2026	—	Day	Stephanie Gonzales		Trevor	0305.0310.00
3.2	Activity	• Cure Coping	7d	Nov 11, 2026	Nov 17, 2026	—	Day	Stephanie Gonzales		Trevor	0305.0310.00
3.3	Activity	• Strip Coping	5d	Nov 18, 2026	Nov 23, 2026	—	Day	Crew: Trevor		Trevor M	0315.0250.000
4.0	**PHASE**	**▸ ETC- DATES SUBJECT TO CHANGE**	**46d**	**Sep 9, 2026**	**Nov 11, 2026**	—	—	**Phase Summary**		**Jon/Tucker**	
4.1	Activity	• Attach IMS Bracket to Parapets Wall 101, 102	62d	Sep 9, 2026	Nov 9, 2026	—	Day	—			
4.2	Activity	• Run Conduit PB 45.15 to PB 45.19	51d	Sep 21, 2026	Nov 10, 2026	—	Day	—			
4.3	Activity	• Attach IMS Bracket to Parapets Bridge 161	62d	Sep 10, 2026	Nov 10, 2026	—	Day	—			
4.4	Activity	• 2" RMC from PB 45.23 to Camera Box	62d	Sep 10, 2026	Nov 10, 2026	—	Day	—			
4.5	Activity	• IMS Heading East of 202 to PB 45.59	59d	Sep 14, 2026	Nov 11, 2026	—	Day	—			
4.6	Activity	• Run Conduit from PB45.59 to PB 45.61	58d	Sep 15, 2026	Nov 11, 2026	—	Day	—			
4.7	Activity	• Set Boxes (45.14 and 45.15) and Conduit Across Closed on Ramp Station 518+00	55d	Sep 18, 2026	Nov 11, 2026	—	Day	—			
4.8	Activity	• Run Conduit PB 45.19 to JB Bridge 161	51d	Sep 22, 2026	Nov 11, 2026	—	Day	—			
4.9	Activity	• Pull IMS Cable All Phase 1	50d	Sep 23, 2026	Nov 11, 2026	—	Day	—			
4.10	Activity	• Attach IMS Bracket to Parapets Bridge 162	50d	Sep 23, 2026	Nov 11, 2026	—	Day	—			
5.0	**PHASE**	**▸ QUAKER - SIGNAGE (ON HOLD W/ ENGINEER)**	**30d**	**Oct 12, 2026**	**Nov 22, 2026**	—	—	**Phase Summary**		**Tom/Aly**	
5.1	Activity	• Cantilever Signage (127+50)	5d	Nov 18, 2026	Nov 22, 2026	—	Night	—			
6.0	**PHASE**	**▸ TRAFFIC SWITCH 2.1/2.2**	**4d**	**Oct 30, 2026**	**Nov 4, 2026**	—	—	**Phase Summary**		**Chris/Frank/Dave S**	
6.1	Activity	• Full Depth Excavation Sta 98+50 to 101+50	2d	Nov 11, 2026	Nov 12, 2026	—	Night	Crew: Night Crew		Deon	3123.0100.000
6.2	Activity	• Traffic Switch 2.2	2d	Nov 13, 2026	Nov 14, 2026	—	Night	Crew: Night Crew • Dave Schafrick		Chris/Frank	
7.0	**PHASE**	**▸ DEMO - VINAGRO**	**33d**	**Nov 13, 2026**	**Jan 3, 2027**	—	—	**Phase Summary**		**Frank**	
7.1	Activity	• Mobilization	1d	Nov 13, 2026	Nov 13, 2026	—	Night	—	Flagger		
7.2	Activity	• Bridge 161 Deck	5d	Nov 15, 2026	Nov 19, 2026	—	Night	—			
7.3	Activity	• Bridge 161 Steel Removal	2d	Nov 24, 2026	Nov 25, 2026	—	Night	—			
7.4	Activity	• Bridge 162 Deck	14d	Nov 15, 2026	Nov 29, 2026	—	Night	—	Flagger		
7.5	Activity	• Demo Existing Piers	10d	Nov 30, 2026	Dec 9, 2026	—	Night	—			
8.0	**PHASE**	**▸ DEMO BR 162**	**38d**	**Nov 15, 2026**	**Jan 11, 2027**	—	—	**Phase Summary**			
8.1	Activity	• Bridge 162 Deck	14d	Nov 15, 2026	Nov 29, 2026	—	Night	—			
9.0	**PHASE**	**▸ CONSTRUCTION**	**20d**	**Nov 13, 2026**	**Dec 11, 2026**	—	—	**Phase Summary**		**Jon**	
9.1	Activity	• Saw Cut 97+00 to 122+50	2d	Nov 13, 2026	Nov 14, 2026	—	Night	—		Sub	
9.2	Activity	• Install SOE for Highway work (Median Section)	15d	Nov 27, 2026	Dec 11, 2026	—	Night	—		Deon	3152.0400.005
10.0	**PHASE**	**▸ ASPHALT DEMO/MILL TO GRADE 96+80 TO 101+03**	**256d**	**Jan 5, 2026**	**Dec 30, 2026**	—	—	**Phase Summary**		**Jon**	
10.1	Activity	• Remove Asphalt 96+80 to 101+03 (Hammer) 790 Cu/Yds	5d	Nov 10, 2026	Nov 14, 2026	—	Day	Crew: Night Crew		Mark S	3123.0100.000
10.2	Activity	• Load out Asphalt 96+80 to 101+03	2d	Nov 13, 2026	Nov 14, 2026	—	Night	Crew: Dan W		Dan W	3123.0100.000
10.3	Activity	• Cut to Subbase 96+80 to 101+03	3d	Nov 17, 2026	Nov 19, 2026	—	Day	Crew: Mark Sciotti		Mark S	3123.0650.000
10.4	Activity	• Load out Excess Material 96+80 to 101+03	2d	Nov 20, 2026	Nov 21, 2026	—	Night	Crew: Dan W		Dan W	3123.0650.000
10.5	Activity	• Remove Asphalt 102+14 to 107+25 (Hammer) 900 Cu/yds	7d	Nov 24, 2026	Dec 1, 2026	—	Day	Crew: John Laveiro		John L	3123.0100.000
11.0	**PHASE**	**▸ DRAINAGE 94+00 TO 101+03**	**262d**	**Jan 5, 2026**	**Jan 8, 2027**	—	—	**Phase Summary**		**Jon**	
11.1	Activity	• Stock Pile Stone, Drainage Structures and Pipe	2d	Nov 19, 2026	Nov 20, 2026	—	Night	Crew: Night Crew		Deon	9000.0100.000
11.2	Activity	• Abandon/Demo Drainage when Feasable	37d	Nov 23, 2026	Dec 31, 2026	—	Night	—		John L	3123.0584.000
11.3	Activity	• Install DS-7	3d	Nov 23, 2026	Nov 25, 2026	—	Night	Crew: Gil G.		John L	3341.0156.000
11.4	Activity	• Install 195' of 24" RCP	5d	Nov 25, 2026	Nov 30, 2026	—	Night	Crew: Gil G.		Gilly	3341.0156.000
11.5	Activity	• Install 15" RCP to Phase line	2d	Nov 27, 2026	Nov 28, 2026	—	Night	Crew: Gil G.		Gilly	3341.0156.000
11.6	Activity	• Install DS-5	2d	Nov 30, 2026	Dec 1, 2026	—	Night	Crew: Gil G.		John L	3341.0156.000
12.0	**PHASE**	**▸ 1ST AVE DRAINAGE**	**19d**	**Nov 16, 2026**	**Dec 13, 2026**	—	—	**Phase Summary**		**Jon**	
12.1	Activity	• DS 17 to DS 15 and 15: RCP	5d	Nov 16, 2026	Nov 20, 2026	—	Day	Crew: Mark Sciotti		Mark	3341.0156.015
12.2	Activity	• Install 30" RCP DS 42A to DS 42B	24d	Nov 18, 2026	Dec 12, 2026	—	Day	Crew: Mark Sciotti		Mark	3341.0713.000
12.3	Activity	• Install 30" RCP DS 42A to Ex MH 6	17d	Nov 27, 2026	Dec 13, 2026	—	Day	Crew: Mark Sciotti		Mark	3341.0713.000
13.0	**PHASE**	**▸ BRIDGE 161 ABT 2/EAST APPROACH**	**73d**	**Nov 30, 2026**	**Mar 12, 2027**	—	—	**Phase Summary**		**Jon**	
13.1	Activity	• Install Excavation Support	5d	Nov 30, 2026	Dec 4, 2026	—	Day	Crew: John Laveiro		John L	3152.0400.005
13.2	Activity	• Ex/Saw Cut/Remove Existing ABT (Vinagro)	5d	Nov 30, 2026	Dec 4, 2026	—	Day	—			

